TR34 (3rd edition) Free Movement Floor Tolerance Report

Allen Face Europe TR34 Analysis, ©Allen Face Europe, www.allenface-europe.com

1. Project Name: 방초리

2. Concrete Floor Installer:

5. Floor Tolerance Requirements:

3. Testing Organization:

안성시 일죽 방초리 221 **Project Location:**

인천광역시

일도티씨에스㈜

지상1층 #8 4. Slab ID:

#REF! Date of Pouring: Date of Testing: 2024-03-06

D-Meter® Manufactured by Allen Face&Company, Serial Number: 098 **Test Apparatus:**

TAEHYUN LEE (ALLEN FACE KOREA) **Testing Technician:**

ALLEN FACE KOREA			89	m ² (for test area organization see attached drawing)									
TR3	TR34 3rd Edition convert into FF/FL ±값												
Floor Classification	Property II (mm)	Property IV (mm)	Property II (mm)	Property IV (mm)	등급	Property II		Property IV		OAFF	OAFL	MLFF	MLFL
FIOOI Classification	95% limit	95% limit	100% limit	100% limit	ਰਜ	95%(mm)	100%(mm)	95%(mm)	100%(mm)	UAFF	UAFL	IVILEE	IVILEL
FM1	2.5	4.5	4.0	7.0	FM1	2.5	4.0	4.5	7.0	31	47	18.6	28.2
FM2(special)	3.0	6.5	4.5	10.0	FM2 Special	3.0	4.5	6.5	10.0	26	32	15.6	19.2
FM2	3.5	8.0	5.5	12.0	FM2	3.5	5.5	8.0	12.0	22	26	13.2	15.6
FM3	5.0	10.0	7.5	15.0	FM3	5.0	7.5	10.0	15.0	15	21	9	12.6

6. Analysis:

							TF	R34 3rd E	dition FRE	E MOVEM	IENT RESU	ILTS						
Run #:		55	56	57	58	59	60											All Runs:
Run Length (m):		6.90	6.90	6.90	6.90	6.90	6.90				<u> </u>					 	<u> </u>	41.40
	Property II (95%)	YES	YES	NO	YES	YES	YES				İ		İ				İ	YES
FM1	% Defective	0.00%	4.76%	14.29%	4.76%	0.00%	0.00%											3.97%
FIVII	Property IV (95%)	NO	NO	NO	YES	YES	YES										<u> </u>	NO
	% Defective	61.54%	69.23%	46.15%	0.00%	0.00%	0.00%				į		-		-		į	29.49%
	Property II (95%)	YES	YES	YES	YES	YES	YES										•	YES
	% Defective	0.00%	4.76%	0.00%	0.00%	0.00%	0.00%										İ	0.79%
FM2(Special)	Property IV (95%)	NO	NO	YES	YES	YES	YES			<u> </u>	<u> </u>					 	†	NO
	% Defective	7.69%	30.77%	0.00%	0.00%	0.00%	0.00%											6.41%
	Property II (95%)	YES	YES	YES	YES	YES	YES											YES
FM2	% Defective	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%				İ						İ	0.00%
FIVIZ	Property IV (95%)	YES	NO	YES	YES	YES	YES	<u> </u>			†			<u> </u>			<u> </u>	YES
	% Defective	0.00%	15.38%	0.00%	0.00%	0.00%	0.00%								•			2.56%
	Property II (95%)	YES	YES	YES	YES	YES	YES											YES
5142	% Defective	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%											0.00%
FM3	Property IV (95%)	YES	YES	YES	YES	YES	YES											YES
	% Defective	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%											0.00%

7.	Summary:	The analysed D-Meter® Runs satisfy	FM2	the floor tolerance requirements.	
					ALLENFACE KOREA

TR34 (3rd edition) Free Movement Floor Tolerance Report

4. Slab ID:

Allen Face Europe TR34 Analysis, ©Allen Face Europe, www.allenface-europe.com

1. Project Name: 방초리

2. Concrete Floor Installer:

5. Floor Tolerance Requirements:

3. Testing Organization:

안성시 일죽 방초리 221 **Project Location:**

인천광역시

일도티씨에스㈜

#REF! Date of Pouring:

Date of Testing: 2024-03-06

D-Meter® Manufactured by Allen Face&Company, Serial Number: 098 **Test Apparatus:**

Testing Technician: TAEHYUN LEE (ALLEN FACE KOREA)

지상1층 #8

ALLEN FACE KOREA			89	m ² (for test area organization see attached drawing)									
TR			TR34 3rd Edi	tion conver	t into FF/FL :	±값							
Floor Classification	Property II (mm)	Property IV (mm)	Property II (mm)	Property IV (mm)	등급	Property II		Prop	erty IV	OAFF	OAEL	MIEE	MLFL
Floor Classification	95% limit	95% limit	100% limit	100% limit	- Б н	95%(mm)	100%(mm)	95%(mm)	100%(mm)	UAFF	UAFL	IVILEE	IVILFL
FM1	2.5	4.5	4.0	7.0	FM1	2.5	4.0	4.5	7.0	31	47	18.6	28.2
FM2(special)	3.0	6.5	4.5	10.0	FM2 Special	3.0	4.5	6.5	10.0	26	32	15.6	19.2
FM2	3.5	8.0	5.5	12.0	FM2	3.5	5.5	8.0	12.0	22	26	13.2	15.6
FM3	5.0	10.0	7.5	15.0	FM3	5.0	7.5	10.0	15.0	15	21	9	12.6

6. Analysis:

	TR34 3rd Edition FREE MOVEMENT RESULTS																	
Run #:		55	56	57	58	59	60											All Runs:
Run Length (m):		6.90	6.90	6.90	6.90	6.90	6.90				T				<u> </u>		1	41.40
	Property II (100%)	YES	YES	YES	YES	YES	YES							İ				YES
FM1	% Defective	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%											0.00%
FIVII	Property IV (100%)	YES	NO	YES	YES	YES	YES											NO
	% Defective	0.00%	30.77%	0.00%	0.00%	0.00%	0.00%							ļ	<u> </u>			5.13%
5342/5 : 1)	Property II (100%)	YES	YES	YES	YES	YES	YES											YES
	% Defective	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%							•	•			0.00%
FM2(Special)	Property IV (100%)	YES	YES	YES	YES	YES	YES				<u> </u>		<u> </u>			·		YES
	% Defective	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%							•	1			0.00%
	Property II (100%)	YES	YES	YES	YES	YES	YES											YES
FM2	% Defective	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%							<u> </u>	<u> </u>			0.00%
FIVIZ	Property IV (100%)	YES	YES	YES	YES	YES	YES				<u> </u>						T	YES
	% Defective	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%							•	•			0.00%
	Property II (100%)	YES	YES	YES	YES	YES	YES											YES
5142	% Defective	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%											0.00%
FM3	Property IV (100%)	YES	YES	YES	YES	YES	YES			<u> </u>	Ť			<u> </u>	<u> </u>	Ť	i i	YES
	% Defective	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%											0.00%

7. Summary: The analysed D-Meter® Runs satisfy FM2(Special) the floor tolerance requirements.