TR34 (3rd edition) Free Movement Floor Tolerance Report

Allen Face Europe TR34 Analysis, ©Allen Face Europe, www.allenface-europe.com

1. Project Name: 방초리

2. Concrete Floor Installer:

5. Floor Tolerance Requirements:

3. Testing Organization:

안성시 일죽 방초리 221 **Project Location:**

인천광역시

일도티씨에스㈜

ALLEN FACE KOREA

지상1층 #4 4. Slab ID:

#REF! Date of Pouring: 2024-03-06 Date of Testing:

D-Meter® Manufactured by Allen Face&Company, Serial Number: 098 **Test Apparatus:**

Testing Technician: TAEHYUN LEE (ALLEN FACE KOREA)

m² (for test area organization see attached drawing) Test Area:

TR3	4 (3rd Edition) FRE	E MOVEMENT FLOC	DR TOLERANCES ±นี	t	TR34 3rd Edition convert into FF/FL ±값								
Floor Classification	Property II (mm)	Property IV (mm)	Property II (mm)	Property IV (mm)	등급 Property II		Property IV		OAFF	OAEL	MLFF	MLFL	
Floor Classification	95% limit	95% limit	100% limit	100% limit	<u> </u>	95%(mm)	100%(mm)	95%(mm)	100%(mm)	UAFF	OAFL	IVILFF	IVILFL
FM1	2.5	4.5	4.0	7.0	FM1	2.5	4.0	4.5	7.0	31	47	18.6	28.2
FM2(special)	3.0	6.5	4.5	10.0	FM2 Special	3.0	4.5	6.5	10.0	26	32	15.6	19.2
FM2	3.5	8.0	5.5	12.0	FM2	3.5	5.5	8.0	12.0	22	26	13.2	15.6
FM3	5.0	10.0	7.5	15.0	FM3	5.0	7.5	10.0	15.0	15	21	9	12.6

6. Analysis:

							TF	R34 3rd Ed	dition FREI	MOVEM	ENT RESU	LTS								
Run #:		19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	All Runs:
Run Length (m):		9.90	9.90	9.90	9.90	9.90	9.90	9.90	9.90	9.90	9.90	9.90	9.90	9.90	10.20	9.90	9.90	9.90	9.90	178.50
	Property II (95%)	YES	NO	YES	NO	NO	YES	NO	NO	NO	YES	NO	YES	YES	YES	NO	NO	YES	YES	NO
FM1	% Defective	0.00%	6.45%	3.23%	19.35%	9.68%	3.23%	6.45%	9.68%	9.68%	0.00%	6.45%	3.23%	3.23%	3.13%	16.13%	9.68%	3.23%	3.23%	6.44%
FIVII	Property IV (95%)	YES	YES	YES	NO	NO	NO	NO	NO	NO	NO	NO	NO	NO	NO	NO	NO	YES	YES	NO
	% Defective	0.00%	0.00%	4.35%	21.74%	30.43%	8.70%	47.83%	13.04%	8.70%	17.39%	17.39%	52.17%	39.13%	12.50%	113.04%	17.39%	4.35%	0.00%	22.66%
	Property II (95%)	YES	YES	YES	NO	YES	YES	YES	YES	NO	YES	YES	YES	YES	YES	NO	YES	YES	YES	YES
FM2/Cmarial)	% Defective	0.00%	3.23%	3.23%	9.68%	3.23%	0.00%	0.00%	3.23%	9.68%	0.00%	0.00%	3.23%	3.23%	3.13%	12.90%	0.00%	3.23%	3.23%	3.40%
FM2(Special)	Property IV (95%)	YES	YES	YES	YES	NO	YES	NO	NO	YES	YES	YES	NO	NO	YES	NO	YES	YES	YES	NO
	% Defective	0.00%	0.00%	0.00%	0.00%	13.04%	4.35%	13.04%	8.70%	0.00%	0.00%	0.00%	17.39%	13.04%	0.00%	60.87%	0.00%	0.00%	0.00%	7.23%
	Property II (95%)	YES	YES	YES	NO	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	NO	YES	YES	YES	YES
FM2	% Defective	0.00%	3.23%	0.00%	9.68%	0.00%	0.00%	0.00%	0.00%	3.23%	0.00%	0.00%	0.00%	0.00%	3.13%	9.68%	0.00%	0.00%	3.23%	1.79%
FIVIZ	Property IV (95%)	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	NO	YES	YES	YES	YES
	% Defective	0.00%	0.00%	0.00%	0.00%	4.35%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	13.04%	0.00%	0.00%	0.00%	0.96%
	Property II (95%)	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	NO	YES	YES	YES	YES
FM3	% Defective	0.00%	0.00%	0.00%	3.23%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	6.45%	0.00%	0.00%	0.00%	0.54%
FIVI3	Property IV (95%)	YES	YES	YES	YES	NO	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES
	% Defective	0.00%	0.00%	0.00%	0.00%	17.39%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	4.35%	0.00%	0.00%	0.00%	1.21%

7.	Summary:	The analysed D-Meter® Runs satisfy	FM2 the floor tolerance requirements.	
			-	ALLENFACE KOREA

TR34 (3rd edition) Free Movement Floor Tolerance Report

Allen Face Europe TR34 Analysis, ©Allen Face Europe, www.allenface-europe.com

1. Project Name: 방초리

2. Concrete Floor Installer:

5. Floor Tolerance Requirements:

3. Testing Organization:

안성시 일죽 방초리 221 인천광역시 **Project Location:**

일도티씨에스㈜

지상1층 #4 4. Slab ID: #REF! Date of Pouring:

Date of Testing:

2024-03-06

D-Meter® Manufactured by Allen Face&Company, Serial Number: 098 **Test Apparatus:**

TAEHYUN LEE (ALLEN FACE KOREA) **Testing Technician:**

ALLENFACE KOREA

ALLEN FACE KOREA			Test Area	ı:	89		for test area	organizati	on see attac	hed di	rawing)		
TR3		-	TR34 3rd Edi	tion conver	t into FF/FL :	±값							
Floor Classification	Property II (mm)	Property IV (mm)	Property II (mm)	Property IV (mm)	등급	Property II		Property IV		OAFF	OAFL	MILL	MIEL
Floor Classification	95% limit	95% limit	100% limit	100% limit	- Б Н	95%(mm)	100%(mm)	95%(mm)	100%(mm)	DAFF	OAFL	IVILIT	IVILFL
FM1	2.5	4.5	4.0	7.0	FM1	2.5	4.0	4.5	7.0	31	47	18.6	28.2
FM2(special)	3.0	6.5	4.5	10.0	FM2 Special	3.0	4.5	6.5	10.0	26	32	15.6	19.2
FM2	3.5	8.0	5.5	12.0	FM2	3.5	5.5	8.0	12.0	22	26	13.2	15.6
FM3	5.0	10.0	7.5	15.0	FM3	5.0	7.5	10.0	15.0	15	21	9	12.6

6. Analysis:

7 tildiyələ:																				
							TR	R34 3rd Ed	lition FRE	E MOVEM	ENT RESU	LTS								
Run #:		19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	All Runs:
Run Length (m):		9.90	9.90	9.90	9.90	9.90	9.90	9.90	9.90	9.90	9.90	9.90	9.90	9.90	10.20	9.90	9.90	9.90	9.90	178.50
	Property II (100%)	YES	NO	YES	NO	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	NO	YES	YES	YES	NO
FM1	% Defective	0.00%	3.23%	0.00%	3.23%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	9.68%	0.00%	0.00%	0.00%	0.89%
FIVIT	Property IV (100%)	YES	YES	YES	YES	NO	YES	NO	NO	YES	YES	YES	NO	NO	YES	NO	YES	YES	YES	NO
	% Defective	0.00%	0.00%	0.00%	0.00%	8.70%	0.00%	4.35%	8.70%	0.00%	0.00%	0.00%	4.35%	8.70%	0.00%	47.83%	0.00%	0.00%	0.00%	4.58%
	Property II (100%)	YES	YES	YES	NO	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	NO	YES	YES	YES	NO
FM2(Special)	% Defective	0.00%	0.00%	0.00%	3.23%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	6.45%	0.00%	0.00%	0.00%	0.54%
riviz(Special)	Property IV (100%)	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	NO	YES	YES	YES	NO
	% Defective	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	4.35%	0.00%	0.00%	0.00%	0.24%
	Property II (100%)	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	NO	YES	YES	YES	NO
FM2	% Defective	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	6.45%	0.00%	0.00%	0.00%	0.36%
FIVIZ	Property IV (100%)	YES	YES	YES	YES	NO	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	NO
	% Defective	0.00%	0.00%	0.00%	0.00%	13.04%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.72%
	Property II (100%)	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	NO	YES	YES	YES	NO
FM3	% Defective	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	3.23%	0.00%	0.00%	0.00%	0.18%
FIVI 3	Property IV (100%)	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES
	% Defective	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%

7.	Summary:	The analysed D-Meter® Runs satisfy	- the floor tolerance requirements.







